

ID	Task Name	Duration	Start	Finish	Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019	
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
1	Project Bid	1 day	Wed 11/14/18	Wed 11/14/18								
2	Project Award	1 day	Mon 12/17/18	Mon 12/17/18								
3	Precon meeting	1 day	Thu 1/17/19	Thu 1/17/19								
4	Project Submittals	100 days	Tue 12/18/18	Fri 4/26/19								
5	mobilize to site	15 days	Tue 12/11/18	Mon 12/31/18								
6	install traffic control devices	3 days	Tue 12/11/18	Thu 12/13/18								
7	install erosion control devices	2 days	Tue 12/11/18	Wed 12/12/18								
8	install shielding under bridge	3 days	Tue 12/11/18	Thu 12/13/18								
9	<b>ROAD CLOSURE</b>	<b>75 days</b>	<b>Mon 2/18/19</b>	<b>Sat 5/18/19</b>								
10	close road to traffic	0 days	Mon 2/18/19	Mon 2/18/19								
11	remove existing bridge superstructure	4 days	Mon 2/18/19	Thu 2/21/19								
12	install cofferdam - Abutment 1	3 days	Fri 2/22/19	Tue 2/26/19								
13	install cofferdam - Abutment 2	3 days	Wed 2/27/19	Fri 3/1/19								
14	install rip rap on abut 1 approach to elevation 7.2	5 days	Wed 2/27/19	Tue 3/5/19								
15	install rip rap on abut 2 approach to elevation 7.2	5 days	Mon 3/4/19	Fri 3/8/19								
16	remove cofferdams	4 days	Tue 3/5/19	Fri 3/8/19								
17	drive pile abutment 1	4 days	Mon 3/11/19	Thu 3/14/19								
18	drive pile abutment 2	4 days	Fri 3/15/19	Tue 3/19/19								
19	form / place / strip abutment 1	8 days	Fri 3/15/19	Sat 3/23/19								
20	form / place / strip abutment 2	8 days	Wed 3/20/19	Thu 3/28/19								
21	backfill abutments	2 days	Fri 3/29/19	Sat 3/30/19								
22	finish installing rip rap on approaches.	4 days	Mon 4/1/19	Thu 4/4/19								
23	install aggregate road base on approaches	5 days	Fri 4/5/19	Wed 4/10/19								
24	form / place / strip approach slabs	6 days	Thu 4/11/19	Wed 4/17/19								
25	set NEXT Beams	2 days	Thu 4/18/19	Fri 4/19/19								
26	Form / place / strip deck and end diaphragms	8 days	Sat 4/20/19	Mon 4/29/19								
27	form / place / strip curbs and trans barrier	6 days	Tue 4/30/19	Mon 5/6/19								
28	finish backfilling / grading approaches	4 days	Tue 5/7/19	Fri 5/10/19								
29	install base pavement on approaches	2 days	Sat 5/11/19	Mon 5/13/19								
30	install guardrail on approaches	2 days	Tue 5/14/19	Wed 5/15/19								
31	install bridge rail	3 days	Thu 5/16/19	Sat 5/18/19								
32	open road to traffic	0 days	Sat 5/18/19	Sat 5/18/19								
33	Pave Surface	2 days	Mon 5/20/19	Tue 5/21/19								
34	Final Striping	1 day	Wed 5/22/19	Wed 5/22/19								
35	finish contract / punchlist items	10 days	Thu 5/23/19	Wed 6/5/19								
36	remove traffic control devices	2 days	Thu 6/6/19	Fri 6/7/19								
37	demobilize	5 days	Mon 6/10/19	Fri 6/14/19								
38	project complete	0 days	Fri 6/14/19	Fri 6/14/19								